

UPDATED PROGRESS OF NAYA PAKISTAN HOUSING PROJECT AT FRASH TOWN - 03/11/2021



❖ Overall Progress - 2.73%

❖ Fin Progress (Work Done)

- *Today* - *4.002 Mn*
- *Till to Date* - *404.079 Mn*

❖ Design Progress (ACES)

- *Design of NAPHDA Blks* - *Comp & Delivered to CDA*
- *Approval from CDA / AER* - *Awaited*
- *Overall Design Progress* - *33% (Only NPAHDA)*

❖ QA / QC

- *NESPAK Staff Mobilized* - *12 Persons*
- *Monitoring started at site* - *100%*

PROJECT CONSTRUCTION PROGRESS (EPC CONTRACT)



SR#	TO BE DONE	PROGRESS		REMARKS
		PLANNED	ACHIEVED	
1.	Boundary Wall	10,992 Rft	6,173 Rft	
2.	Excavation (NAPHDA Blks)	60 Nos	40 Nos	
3.	Lean (NAPHDA Blks)	60 Nos	31 Nos	
4.	Raft Foundation Conc (NAPHDA Blks)	60 Nos	22 Nos	
5.	RCC Wall Conc (NAPHDA Blks)	60 Nos	08 Nos	
6.	Back Filling (NAPHDA Blks)	60 Nos	01 Nos	
7.	C & G	31,366 Rft	8,837 Rft	
8.	NGC	31,366 Rft	3,054 Rft	

Continued

PROJECT CONSTRUCTION PROGRESS (EPC CONTRACT)



SR#	TO BE DONE	PROGRESS		REMARKS
		PLANNED	ACHIEVED	
9.	Filling	31,366 Rft	2,000 Rft	
10.	Cutting	31,366 Rft	1,200 Rft	
11.	Grading of Park	105 Kanal	11.73 Kanal	
12.	PCC Block Production	4,464,000 Nos	363,462 Nos	
13.	Engr Facilities	100 (Office / Accn)	92% Comp	
14.	Tube-well Boring	100%	100%	
15.	Tube-well Fitting	100%	70%	

PICTORIAL VIEW OF THE FRASH TOWN PROJECT UPDATED ON 03/11/2021



PICTORIAL VIEW OF THE FRASH TOWN PROJECT UPDATED ON 03/11/2021



PICTORIAL VIEW OF THE FRASH TOWN PROJECT UPDATED ON 03/11/2021



PHYSICAL PROGRESS – NAPHDA 26 BLOCKS

Sr. No.	Block No.	Raft Steel Fixing	Raft Concrete	St. & FW up to PB	RCC up to PB	Backfilling
1	21	Done	Poured	In Progress		
2	22	Done	Poured	In Progress		
3	23					
4	32	Done	Poured	In Progress	Done	
5	35	Done	Poured	Done		In Progress
6	36	Done	Poured	In Progress	Done	
7	39	Done	Poured	In Progress	Done	
8	40	Done	Poured	In Progress	In Progress	
9	41	Done	Poured	In Progress	Done	
10	42	Done	Poured	Done	Done	In Progress
11	43	Done	Poured			
12	44	Done	Poured	Done		In Progress
13	45	Done	Poured	Done		In Progress
14	46	Done	Poured	Done		
15	47	Done	Poured	Done		Done
16	48	Done	Poured	In Progress	In Progress	
17	49	Done	Poured	In Progress		
18	50	Done	Poured			
19	51	In Progress				
20	52	Done	Poured	In Progress	In Progress	
21	53	In Progress				
22	54	Done	Poured	In Progress	In Progress	
23	55	In Progress				
24	56	Done	Poured			
25	57	Done	Poured	In Progress		
26	58	Done	Poured	In Progress		



PHYSICAL PROGRESS – NAPHDA 15 BLOCKS

Sr. No.	Block No.	Bearing Capacity	Excavation	PCC/Lean	Raft Steel Fixing
1	20	0.50	Done	Done	
2	27	0.50	Done		
3	24	1.00	Done	Done	
4	25	0.75	Done	Done	
5	26	0.50	Done		
6	28	0.50	Done		
7	29	0.50	Done		
8	30	0.50	Done	Done	
9	31	0.50	Done	Done	
10	33	0.50	Done	Done	
11	34	0.50	Done		
12	37	0.75	Done	Done	In Progress
13	38	0.75	Done		
14	59	0.50	Done		
15	60	0.50	Done		



EXCAVATION COMPLETE = 15



PCC/ Lean = 7



RAFT STEEL IN PROGRESS = 1



DECISION AWAITED = 19



BORE HOLES = 17

